


ಶಿರ ಗಣಕ  
ನಿಲ ಪಿಯಸ  
NILA PIYASA



**Progress of Nila Piyasa Official Quarters for Public Officers in District Level**

	<b>Gampaha District</b>	<b>Monaragala District</b>	<b>Kandy District</b>	<b>Polonnaruwa District</b>	<b>Colombo District</b>
<b>Location</b>	“Kelaniya inn” Thanayamwatta, Thalawathuhenpita- south,Mahara,Kadawatha	Old District Secretariat Quarters Road, Monaragala	Art hill watta, Asgiriya, Kandy	R.B.3,Hathamuna Road,Hingurakgoda, Polonnaruwa	C81 C82, Hector Kobbekaduwa Mawatha, Colombo 07
<b>Consultancy Service</b>	Western Provincial Engineering Unit	Uva Provincial Engineering Unit	Building Department	Department of Architect University of Moratuwa	Department of Architect University of Moratuwa
<b>Contractor</b>	Link Engineering (Pvt) Ltd	Central Engineering Servicers (Pvt.) Ltd	Kondasinghe Construction	Link Engineering (Pvt) Ltd	Forwarded to the Cabinet to the APPROVAL
<b>Contract Price ( Phase-1) (Without VAT)</b>	Rs. 157,373,690.85	Rs. 179,521,259.13	Rs. 63,592,325.24	Rs. 225,708,776.48	Rs.729,725,256.87
<b>Contract Price (With VAT)</b>	Rs.180,979,744.48	Rs.206,449,448.00	Rs. 73,131,174.03	Rs. 259,565,092.95	Rs.839,184,045.40
<b>Number of housing units</b>	32	32	08	32	40
<b>Date of Commencement</b>	11.08.2017	21.06.2017	Awarded 14.12.2017	07.12.2017	03.01.2018
<b>Date of Completion</b>	31.08.2018	03.01.2019	30.12.2018	07.03.2019	03.01.2020
<b>Payments</b>	Rs. 73,601,982.62	Rs. 70,112,147.28	Rs. 13,323,229.63	Rs. 56,530,485.99	Rs.57,694,237.19
<b>Physical Progress</b>	40%	32.25%	8%	6%	7%