

Nila Piyasa Housing Project

Project	Location	Consultancy Service	Contractor	Awarded Price (Rs.)	Starting Date	End Date	Housing units	Physical progress as at 2020.09.30	Financial Progress up to 2020.09.30 (Rs. Mn)
Nila Piyasa Monaragala District - Phase I	Old District Secretariat Quarters Road, Monaragala	Uva Provincial Engineering Unit	Central Engineering Services (Pvt.) Ltd	179,521,259.13	2017.07.03	2021.01.31	32	87%	178.86
Nila Piyasa Monaragala District - Phase II				109,827,271.44	2019.04.26	2021.03.31			
Nila Piyasa Gampaha District - Phase I	"Kelaniya inn", Thanayamwatta, Thalawathuhenpita - South, Mahara, Kadawatha	Western Provincial Engineering unit	Link Engineering (Pvt) Ltd	157,373,690.85	2017.07.29	2019.06.13	32	70%	329.12
Nila Piyasa Gampaha District - Phase II			Central Engineering Services (Pvt.) Ltd	238,873,021.07	2019.05.08	2021.05.29			
Nila Piyasa Kandy District	Artlarhillwatta, Asgiriya, Kandy	Building Department Kandy	Kondasinghe Construction	63,592,700.88	2017.12.18	2020.09.30	8	90%	59.64

Nila Piyasa Polonnaruwa District	R.B.3, Hathamuna Road, Hingurakgoda, polonnaruwa	Department of Architect University of Moratuwa	Central Engineering Services (Pvt.) Ltd	225,985,533.38	2019.11.19	2021.09.12	32	10%	120.68
Nila Piyasa Colombo District	C81 C82, Hector Kobbekaduwa Mawatha, Colombo 07	Department of Architect University of Moratuwa	Central Engineering Services (Pvt.) Ltd	671,624,875.14	2018.06.19	2020.09.07	40	88%	742.87